

R13.1 · 28 September 2026

Lighting Changes

Every change to the lighting since the R13.1 package: the show file, the fixed FOH bar, the rig and the paperwork

5 programming fixes	12 C42 jobs set by position	8 fixtures to move	15 fixtures fixed in place
-------------------------------	---------------------------------------	------------------------------	--------------------------------------

1 Show programming fixes (Mantra show file)

Made with tools/apply_lx_sound_edits.py. Each change is also made at the cue's P8 backup position.

Change	Cues	Before	After
Flash hits are white	Q21, Q23, Q25, Q35, Q57b + look M09	Full white plus saturated colour — red/gold backlight, green sides, pink/teal PixBars: a tinted hit	White on every colour fixture (faces stay cool white)
One storm palette	Q20 – Q25b	Backlight changed colour every cue (gold, pink, green, red, teal...); each flash returned to a different colour	M08 STORM colours throughout, levels unchanged; every flash returns to the state it left
Low blue storm tail	Q26	Hot-pink backlight at 100 %, gold sides	Deep-blue backlight 45 %, sides 30 %
House backlight	Q1, Q2, Q3, Q38, Q65	Orange → red → pink in front of the audience	The M02 HOUSE blue throughout
Shell is the brightest	Q36, Q52 – Q56	Backlight 88–90 % against the 85 % shell special	Side 16 % and back 18 % (the M12 VOICE SHELL levels)

As programmed now

Swatch order: **Face** (FOH #1, 4, 5, 8, 9, 12) · **Top** (LX1 #13–18) · **Side** (booms) · **Back** (LX2 COB) · **Pix** (PixBars) · **Spec** (specials).
Colour as programmed in the show file, paler = lower level, blank outline = off.
The white flash hits show as white cells with a thin outline.

Cue on the desk	Layers						
01 PRESHOW							
20 STORM WIND							
21 LIGHTNING 1							
21b STORM RETURN							
22 STORM BUILD							
25 STORM PEAK FLASH							
25b STORM PEAK							
26 EVAN OVERBOARD							
35 TRANSFORM FLASH							
35b NEW STATE							
36 VOICE INTO SHELL							
52 SHELL ACTIVATION							
57b RESTORE FLASH							
57c ARIEL RESTORED							

2 The FOH C42s are fixed — jobs by position

The 12 Lightsky C42s cannot be moved. They hang in number order, **#1 at the stage-right end**. The old jobs put every face light on the house-left half, so each job moved to the unit that suits it, and the show programming moved with it (tools/apply_fixed_foh_jobs.py; the venue base is untouched).

Desk #	FOH position	Job now	Was on desk #
#1	1 from the SR end	Face DSR — from house left (outer)	same
#2	2 from the SR end	SP2 Spirit — DS audience-left mark	#8
#3	3 from the SR end	V1 Dame — voice-transfer mark 1	#11
#4	4 from the SR end	Face DSR — from house right (inner)	#2
#5	5 from the SR end	Face DSC — from house left	#3
#6	6 from the SR end	SP1 Ariel — DSC mark, shuttered tight	#7
#7	7 from the SR end	V2 Flanders — voice-transfer mark 2	#12
#8	8 from the SR end	Face DSC — from house right	#4
#9	9 from the SR end	Face DSL — from house left (inner)	#5
#10	10 from the SR end	SP4 Shell — plinth mark, shuttered to the shell	same
#11	11 from the SR end	SP3 Octavia — US audience-right mark	#9
#12	12 from the SR end	Face DSL — from house right (outer)	#6

3 The rig — as installed and for the show

Position	Installed now (venue photos)	Plan
FOH bar (house ceiling)	C42 #1–12 in number order, #1 at the stage-right end	FIXED — cannot be moved. Jobs are given by position (faces #1+4, #5+8, #9+12; specials #2, 3, 6, 7, 10, 11).
Pelmet, in front of the main curtain	3 PixBars; speakers at each end	FIXED — stay. They colour the house tabs and apron for the front-of-tabs scenes (Two, Four, Nine) and join the storm, magic and song effects; check glare into the front rows at the focus.
LX1, beam behind the pelmet	10 Zooms #13–22, 4 COB PARs (#29–32, confirm), projector at the centre	Keep #13–18 (top wash). #19–20 to LX2 (V3/V4 steep top light); #21–22 and the 4 COBs to the SR/SL booms (side light). Projector stays.
LX2, upstage beam	6 COB PARs (#23–28, confirm) with PixBars between them	Stays as the backlight and effect row; add #19–20.
Side wall by LX2 (back right)	1 COB PAR (#39, confirm)	Stays: extra backlight / side.

Fixed — never move: C42 #1–12 on the FOH bar and the 3 PixBars on the pelmet front. **Moves:** #19 LX1 → LX2, #20 LX1 → LX2, #21 LX1 → SR boom, #22 LX1 → SL boom, #29 LX1 → SR boom, #30 LX1 → SR boom, #31 LX1 → SL boom, #32 LX1 → SL boom. The order of work is in Part B3, Rig Move Guide.

4 Files and paperwork

File	What changed
TLM_SHOW_2026_R13_FLASHY_SCENE_SPLIT.mtr	Section 1 fixes; C42 programming moved with the new jobs (show memories 10–70 only)
BASE_SHOW_2026.mtr / .qlab5	Unchanged — still match the show file's patch, P1 looks and memories 100–109
B2 Stage Lighting Layout Plan	FOH bar in fixed order with job tags; pelmet PixBars fixed; projector at LX1; as-installed → plan table
B3 Rig Move Guide	New: the moves, kit, order of work, safety, test and focus
Part B, A, C, D, K	Fixed FOH jobs, installed rig, specials and focus notes
Base labels, link map, rig ID test	Positions as installed; C42s by FOH position 1–12
Mantra labels, cue sheets	Rebuilt from the new show file and fixture names

5 Still to check

- ☐ Rig ID test: the real numbers of the four LX1 COBs, the three pelmet PixBars and the wall COB
- ☐ C42 order #1 (SR end) to #12 confirmed on the bar
- ☐ Focus every C42 job from its fixed position; tape the V2 Flanders mark where #7 lands cleanly
- ☐ Pelmet PixBars: no glare into the front rows
- ☐ Cue-to-cue: white flashes, storm colours, the shell levels and the house backlight from the house